

MINUTES OF THE REVIEW MEETING OF DISTRICT LEVEL MONITORING COMMITTEE UPPER SIANG DISTRICT.

Date : 02//03/2009

Time : 1600 hrs

Venue : DC office

The 2<sup>nd</sup> District monitoring Committee meeting Upper Siang District was held on 02/03/2009 at 1600 hrs under the Chair of Shri Pawan Kr. Sain, Deputy Commissioner to comprehensively review progress of all projects under PM Package in particular, and other centrally sponsored schemes, like Additional Central Assistance (ACA), Special Plan Assistance (SPA), Non-Lapsable Central pool Resources (NLCPR) etc.

The following members attended the meeting :

1.	Shri Pawan Kr. Sain IAS	Deputy Commissioner	Chairman
2.	Smt. Nila Mohanan IAS (P)	SDO (HQ)	Member.
3.	Er. G. Yirang	EE(PWD) Yingkiang Division	Member
4.	Er. T. Tatin	EE(DHPD) Geku Division	Member
5.	Er. T. Jeram	EE(RWD)	Member
6.	Er. Y. Angu	AE(DHPD)	Member
7.	Shri Jundo Diyum	DPO	Member Secy.

At the instruction of the Chairman, the DPO outline of the agenda of the meeting and he highlighted names of various on-going projects under Hydro-Power/PWD/RWD Upper Siang District.


Er. T. Tatin, Executive Engineer(HPD) Geku division appraised the house about progress under projects of PM Package. He stated that under his division 2(Two) Hydro-Projects have been commissioned with the inauguration of Singa MHS at Singa (.03 MW capacity) and Silingiri MHP at Gelling (.05 MW capacity) by His Excellency Retired General J.J. Singh, Governor Arunachal Pradesh on February 19<sup>th</sup> 2009. The construction work of Sipit MHS and Sidip MHS (2(Two) arc yet to start because of pending court cases and remaining four projects are in progress.

Er. G. Yirang EE(PWD) Yingkiang Division explained that about 33 nos. of Projects are being executed under PM Package including 3(three) major bridges over Siang River. He informed the house that construction work of these bridges are frequently interrupted by land slips at work sites during rainy days. As a result, the progress of work is slow. The Chairman instructed the EE(PWD) to complete rest of the small but important projects as early as possible.

Er. T. Jeram EE(RW) Yingkiang Division stated that under the PM Package, they have physically completed the formation cutting of all 6(six) Rural link roads (RLR) and that Solling-Metaling drains and culverts works are in progress.

After detailed discussion with the concerned executing agencies, the Deputy Commissioner instructed the departments to expedite works under taken by them to fulfill and cater to the long-felt needs of the public. He further urged them to submit Progress report in time.


The meeting ended with vote of thanks proposed from the Chair.

  
(Pawan Kr. Sain) IAS  
Deputy Commissioner,  
Upper Siang District,  
Yingkiang.

Memo No. DP/US/MONI/62/08-09  
Copy forwarded to :-

Dated Yingkiang the 3<sup>rd</sup> March, 2009

1. The Secretary (Planning), Govt. of AP Itanagar for information.
  2. The Director (Planning) Govt. of AP Itanagar for information.
  3. The Addl. Deputy Commissioner, Tuting for information and necessary action please.
  4. The Executive Engineer PWD/RWD/HPD for information & necessary action please.
  5. All the HOD/HOO Upper Siang District for information.
  6. All administrative Officers HQ/Out post for information.
- Office copy.

  
(J. Diyum) DPO  
For Deputy Commissioner,  
Upper Siang District,  
Yingkiang