

**GOVERNMENT OF ARUNACHAL  
OFFICE OF THE DEPUTY COMMISSIONER:: LOHIT DISTRICT,  
(PLANNING AND DEVELOPMENT CELL:::TEZU)**

**MINUTES**

The 1st quarter of District Level Monitoring Committee (DLMC)2010-11 for Lohit District was held under the Chairmanship of the Deputy Commissioner, Lohit to review the progress of the schemes under ACA/SPA/NEC/RIDF/PM package / NLCPR etc on 08/07/2011 at 1100 hrs. at DC's conference hall. All concerned members of the DLMC committee attended the meeting, list appended at Annexure 'A' ).

While welcoming the members, the chairman brief all the members present that the meeting was held as per the notification issued by the govt. in public interest with an intention that the implementation of the said schemes be known to all concern and for better monitoring. Further, he emphasized that timely completion of the schemes is important to deliver the goods. He further asked the concerned executing departments to ensure quality of works of those schemes. He also emphasized taking of photos before the start, during the progress of works and after the completion of all the works as compulsory. The works department were asked to explain the latest progress of the works.

Following are the points discussed in the meeting by the respective Departments:

**1) PWD Division, Tezu** :- The EE(PWD) informed that 1 No. of scheme is completed & another 1 is 50% completed & shall be completed by Dec/2011 under SPA. Further, the scheme under RIDF is 35% completed as per the following updates.

**(1) SPA**

A. Improvement of various road at Tezu township.

S/amount : 149.25 ( Rs. In lacs )

Status : Completed

B. C/O town club at Tezu under Lohit dist.

S/amount : 199.00 ( Rs. In lacs )

Status : 50% by Dec/2011

PDC : 100% completion by Dec/2011

*RA (Research Cell)  
Please study  
[Signature]  
10/08/2011*

Further, the DC, Tezu has asked the EE(PWD), Tezu to furnish the drawing and design of the town club being constructed under SPA schemes at Tezu.

**(II) RIDF**

A. C/O road from NH-52 BRO road to Bekhuliang village 16.187 km

S/Amount : 656.10 ( Rs. In lacs )

Status : 35% completed upto March/2011.

PDC : Release of funds awaited for completion

EE(PWD), Tezu informed the house that no fund under ACA/NEC/PM Pkg/NLCPR was not received during the fiscal 2010-2011.

**2) RWD Division, Tezu** :- The EE(RWD), Tezu informed that the following 07 Nos. of schemes under SPA is physically completed and awaiting fund for clearing pending liabilities and 10 Nos. of schemes under ACA is also physically & financially completed (100%). Further, the ZPM from Lekang circle has requested the DC and implementing agency that prior to implementation of schemes under these fund in Lekang circle their opinion/suggestion should be taken to avoid any confusion against implementation the schemes in that area.

**(I) SPA**

- A. Improvement of school infrastructure at Lolliang Govt. school.
- B. Improvement of school infrastructure at Govt. Higher Sec. school, Tezu.
- C. Improvement of school infrastructure at Govt. school, Jeko.
- D. Improvement of school infrastructure at Govt. middle school, Yealing.
- E. Infrastructure development of drainage system at Namsai township.
- F. Infrastructure of boundary fencing and retaining wall at Tengapani.
- G. Infrastructure development of approach road to tourist complex at Madhuban under Lohit district.

**(II) ACA**

- A. RLR from Denning nallah bridge point to Telluliang village (Ph-II).
- B. RLR from main road to Changliang village (Ph-II).
- C. RLR from BRTF road to Dooraliang village (Ph-II).

- D. RLR from Sengsap to Malangkung.
- E. RLR from Wakro town to Wakro rural area.
- F. RLR from PWD road to Deori Mohang.
- G. RLR from PWD road to Manpelliang.
- F. RLR from Wengko PWD road to Chessing Wengko.
- H. RLR from BRO road to Mimey.
- I. RLR from Tillai road to Manthi.

Further, EE(RWD),Tezu informed that all the above works are completed.

**3) WRD Division,Tezu** :- The dept informed that the following 03 Nos. of schemes under SPA is physically and financially completed executed by the department.

**(I) SPA**

A. Flood protection works on Poddu nallah at Noa – Dehing river to protect river under Mahadevur Lekang circle.

S/Amount : 100.00 ( Rs. In lacs )  
Status : 100% financially completed.

B. Flood protection works near Silatoo at Noa-Dehing river to protect agriland under Lekang circle.

S/Amount : 100.00 ( Rs. In lacs )  
Status : 100% financially completed

C. Flood control work on Balijan river to protect Yealing area.

S/Amount : 50.00 ( Rs. In lacs )  
Status : 100% financially completed

**4) PWD Division,Namsai** :- The dept informed that the following 01 No. of schemes under NEC will be completed by Dec/2011 and another 2 No. of schemes out of which 1 No. is fixed the target year by March/12 and another 1 No. under NLCPR is on under tendering /TS process.

**(I) NEC**

A. Upgradation of Digboi-Pingri-Bordumsa-Namchik(Miao) Mahadevpur road ( 40Km) under Namsai div.

S/Amount : 1880.00 ( Rs. In lacs )

Status/PDC : Will be competed by Dec/2011.

**(II) NLCPR**

A. C/O road from New-Mohong to Mahadevpur township via Nongkhon(12Km.)

S/Amount : 355.40 ( Rs. In lacs )

Status/PDC : Target is fixed by March/2012

B. C/O RCC bridge over river Kamphai under Wakro circle.(Span-80 Mtr.)

S/Amount : 608.10 ( Rs. In lacs )

Status : Tendering / TS process underway

The EE(PWD),Namsai assured the house that all the works once be carried out promptly ensuring the quality of work.

**4) PHED Division, Namsai** :- The dept. informed that they have only one scheme under their disposal from NLCPR fund which is not yet sanctioned.

**(I) NEC**

A. Providing of water supply at Tezu township 5.00 MLD.

S/Amount : 2342.79 ( Rs. In lacs )

Status : sanctioned (Site identified/Work started )

PDC : Mar/2013

During the course of meeting the ZPM Lekang<sup>l</sup> has requested the departments to furnish the details of works carried out by them in the district. Chariman cum DC agreeing to the proposal requested the departments to furnish the desired information to all Zila Parishad Members.

Lastly, at the end of the meeting while thanking all the members, the Deputy Commissioner cum Chairman DLMC requested that in future similar meeting will be held to monitor the on-going schemes for early/timely completion of schemes. He also asked the executing agency(ies) to avoid time over run and cost over run.

Sd/- R.K.Sharma  
Deputy Commissioner  
Lohit District, Tezu

NoL/PLG/ACA-SPA-NEC-RIDF-SAP/92/2008-09/

Dated Tezu, the 20/07/2011

Copy to:

- ✓ 1. The Secretary( Planning), Govt of AP, Itanagar for information
2. The Director (Plg./PPP & PMU ), Govt of AP, itanagar for information
3. The Deputy Commissioner Lohit District for information please.
4. All the concerned members
5. Office Copy



( S.K.Phukan ) DPO  
For Deputy Commissioner  
Lohit District, Tezu

ATTENDANCE SHEET OF MEMBERS PRESENT IN THE DLMC MEETING ON 08/07/2011

1. Shri R.K.SHARMA,DC Cum Chairman (DLMC),Tezu
2. Shri. T.Miso,ADC,Namsai
3. Shri.Tuli Gangkak,EAC,Chongkham
4. Shri.S.Sengupta,EAC,Namsai
5. Chow M.Chautang,ZPM,Namsai
6. Mrs. Shristi Maio,ZPM,Piyong
7. Smti. Balansi Thallai,ZPM,Sunpura
8. Shri. Patam Rangmang,ZPM,Wakro
9. Shri.S.Dey,SRA(Plg.),DPO's Office,Tezu
10. Shri.Allen Yirang,AE(Electrical),Tezu
11. Shri.Podmeswar Neog,ZPM,1-Lekang
12. Shri.S.Pandey,Inspector(E & M),DRDA,Tezu
13. Shri. B.Manyu,DACO,Tezu
14. Shri. S.H.Khan,EE(PWD),Tezu
15. Shri.Ratan Tebin,EE(PWD),Namsai
16. Shri.B.Basu,EE(RWD),Tezu
17. Shri.H.Boruah,ASW(WRD),Tezu
18. Shri. R.S.Singh,DAO,Tezu
19. Shri Damchin Norbu,DRRO,Tezu
20. Shri.S.K.Phukan,DPO,Tezu
21. Shri.J.Taye,ZPM,2-Lekang